Name of Work : Comprehensive Developement of Roads and drains in near KK Apartments and Pipe road Surrounding areas in Ward No.16, Jalahalli, BBMP, Bangalore

Name of Client	:	**Executive Engineer,** R R Nagar Division, BBMP, Bangalore.
Contractor/Agency	:	**Sri. Manoj Naik B M,** Contractor, Bangalore.
Est Cost	:	Rs. 20.00 Lakhs
Date of Inspection	:	20.06.2022
Status of Bill	:	1st and Final bill
In the Presence of	:	(a) **Assistant Engineer (Ward No.16),** BBMP, Bangalore.
	:	(b) **Mr. Hemanth Kumar,** Engineer M/s Civil One Engineers & Consultants, Bangalore.

PMC Report

Sl.No	Item	Description of the Item		Unit	Qty	Comments / observations
1	1	Removing and refixing stone slabs of drains and pointing in CM (1:3) Complete as per the Direction of Engineer-in-charge.	:	Sqm	1067.04	Work done up to the billed quantity and Quality is satisfactory
2	2	Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift	:	Cum	321.84	Work done up to the billed quantity and Quality is satisfactory
3	3	Providing & laying precast drain cover slab of 100 mm thickness in CM 1:3 including cost of all materials, labour, curing,	:	Sqm	447.12	Work done up to the billed quantity and Quality is satisfactory

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಜೆ.ಜೆ.ಆರ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

CIVIL ONE ENGINEERS & CONSULTANTS

Scanned with CamScanner

SL No	Item	Description of the Item		Unit	Qty	Comments / observations
4	4	Providing & laying precast drain cover slab of 250 mm thickness in CM 1:3 including cost of all	:	Sqm	5.00	Work done up to the billed quantity and Quality is satisfactory
5	5	Providing and fixing pre cast solid concrete kerb stones of size 450x150x500 mm made out of CC 1:2:4 and finished with CM 1:3 plastering and	:	nos	736.00	Work done up to the billed quantity and Quality is satisfactory
6	6	Providing and applying spray painting (excluding priming coat) over concrete / masonry / asbestos cement sheet / plastered surfaces with flat wall paint of	:	Sqm	496.80	Work done up to the billed quantity and Quality is satisfactory
7	7	Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces,	:	Sqm	496.80	Work done up to the billed quantity and Quality is satisfactory

For CIVIL ONE ENGINEERS & CONSULTANTS

Authorised Signatory

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner